

PROJECT NAME

Coronation Park Redevelopment

PROJECT SCOPE

Park upgrade including new accessible toilet, and BBQ shelter; relocation of heritage log and existing park equipment; installation of new accessible play equipment and new footpaths and landscaping

BUDGET

\$326,880

STATUS

Construction – toilet installation, footpaths and foundation slab for BBQ shelter have been completed, and park equipment and log relocated. Delays in the construction process are being experienced due to inclement weather, with the concrete foundations for gym equipment, installation of gardens and sealing of carpark area (adjacent to toilets) yet to be completed. Interim measures will be put in place to allow for use of the car park over the Christmas Period



PROJECT NAME

Dangar Falls Viewing Platforms

PROJECT SCOPE

To install new viewing platforms and new interpretive signage shelter, and upgrade to existing walkway, footpath and pavement upgrade to the existing car park

BUDGET

\$873,372

STATUS

Construction – the existing viewing platform has been removed, and foundation works are complete. Installation of the new platform is underway, with the car park upgrade progressing also. A detour is in place to allow pedestrian access to the walkway and plunge pool viewing point in the interim. Delays in the construction process are being experienced due to inclement weather. The boardwalk will be accessible over the Christmas period, with the viewing platform set to open early 2021 (weather permitting)



PROJECT NAME

Tallowood Point Bridge Replacement

PROJECT SCOPE

Replacement of the failed single lane, three-span timber bridge on Promised Land Road at Gleniffer

BUDGET

\$450,000

STATUS

Works are currently on hold following removal of existing bridge whilst Council seeks further funding from the NSW State Government's *Fixing Country Bridges* programme



PROJECT NAME

Bellingen Memorial Hall Redevelopment

PROJECT SCOPE

Redevelopment of the historic Bellingen Memorial Hall, with an extension to the rear for a multipurpose studio; improvements to accessibility; and reconfiguration of carparking to Creek Lane

BUDGET

\$4,135,151

STATUS

Concept designs have been completed, with the Development Application for the works lodged in early December. During this process, the project management team will continue to work alongside the architects on the detail design. In parallel, repair/preparation works will also be scheduled

