



OPERATIONS REPORT FOR THE MONTH OF JANUARY 2018

The following details accomplishments for the month of January 2018 and may also include proposed works for February 2018

Construction Activities

Heavy Patching/Resurfacing

The following projects are completed under Council's SRV Heavy Patching/Resurfacing Program.

- Old Coramba Road, Dorrigo – 1.4km
- Deer Vale Road, Deer Vale – 1.3km
- Old Coast Road, Dorrigo – 2.0km
- Kalang Road, Kalang – 4.5km
- Darkwood Road, Thora – 1.5km
- North Bank Road, Raleigh – 0.9km
- Hydes Creek Road, Bellinghen – 1.1km
- Keevers Drive, Raleigh – 1.4km

Martells Road reseal has not been completed due to load limited bridges – length of works 1.0km. These works will be programed once the bridge load limits are addressed.

Heavy Patching/Resurfacing – Regional Roads

The following projects are completed for Council's Heavy Patching/Resurfacing Program:

- Tyringham Road, Bostobrick – 2.2km
- Coramba Road, Bielsdown – 1.5km

Sealed Road Renewal Program

The following projects have been included in Council's Construction Program:

- North Bank Road, Raleigh rehabilitation – 0.5km
- Valery Road, Valery rehabilitation – 0.6km
- Martells Road, Brierfield rehabilitation – 0.8km

Gravel Road Renewal/Upgrade Program

The following projects have been included in Council's 2017-18 Construction Program and are anticipated to commence in the second half of the financial year. Survey, design and environmental assessments currently underway

- Summervilles Road, Thora Sealing – 0.6km
- Kalang Road, Kalang Sealing – 0.6km

Heavy Formation Grading

The following roads are in progress for this financial year's heavy formation grading program:

- Valery Road, Valery – 3.59km, completed
- Promised Land Loop, Gleniffer – 3.14km completed
- Coramba Road, Megan – 2.44km
- Beaumonts Road, Dorrigo – 1.22km completed
- Kalang Road, Kalang – 4km completed
- Timboon Road, Bellinghen – 3km completed
- Rocky Creek Road, Dorrigo – 3.43km completed
- Majors Road, Dorrigo – 0.78km completed
- Johnsons Road, Dorrigo – 2.46km completed

Additional works for the second part of the year are yet to be scoped as these relate to planned inspections.

Gravel Resheeting – Unsealed Roads

The following roads are in progress for this financial year's gravel resheeting program:

- Valery Road, Valery – 1.38km
- Promised Land Loop, Gleniffer – 4.04km
- Coramba Road, Megan – 3.12km

Gravel Resheeting - Shoulders

The following roads have been included in the shoulder gravel resheeting program:

- Shephards Road, Dorrigo – 3.2km completed
- Deer Vale Road, Deer Vale – 1.35km completed
- Gleniffer Road, Gleniffer – 4km

Bellingen Town Centre Beautification Project:

Stage 3 of this project, Bridge Street is anticipated to commence in March 2018.

Bridge Renewals

The Deep Creek Bridge, Coramba Road, Megan has been included in Council's Bridge Renewal Program. Council has been advised of its success with obtaining Bridge Renewal Program funding receiving \$645,000. Council has now received a total of \$1.29M toward this project.

Council has commenced survey investigations in preparation for an alignment design and geotechnical investigations.

Hungry Head Cycleway Stage IV

This project has been included in the Capital Works Program. The works will include the completion of the path to the Hungry head Surf Club with works progressing well.

Regional Roads and Bridge Maintenance

General maintenance activities were carried out on Council's Regional roads being Tyringham and Coramba Roads, Dorrigo including:

- Removal of vegetation
- Shoulder grading
- Pavement repair

Local Road Maintenance

General road maintenance activities were carried out on Councils network as follows:

- Paveliner - general pavement repairs
- General service request investigations
- Clean up after storm event
- Promised Land Loop grading
- Gleniffer Road, Gleniffer - shoulder grading
- Everingham Road, Dorrigo - grading

Bridge Rehabilitations

- Full rehabilitation works were undertaken on Picket Hill Bridge No. 2 on Martells Rd, Urunga - Job was completed in December 2017.
- Plains Bridge, Darkwood Road, Darkwood - Project scope and budget estimate are under review after changes to construction methodology (plant access to jobsite). Environmental Assessments completed and awaiting Fisheries permit clearance for construction
- Justins Bridge, Darkwood Road, Darkwood – Project scope established, estimating commenced, Environmental Assessments commenced, fisheries permit to be lodged shortly
- Feeneys Bridge, Coramba Road, Megan – Options estimated, Environmental Assessments commenced, fisheries permit to be lodged

- Whiskey Creek Bridge on Whiskey Creek Road – Project scope completed, budget estimate established for various option, no fisheries permit required for rehab options – Awaiting programming
- McKenzies Bridge, Harness Cask Road, Bostobrick – Initial options proposed, yet to be estimated, Hydrology / survey underway, Environmental Assessments required
- Rodgers Bridge, Rodgers Road West Megan – Initial options proposed, yet to be estimated, hydrology / survey underway, Environmental Assessments required
- Richardsons Bridge, Darkwood Road, Thora – Rehab options documented and estimated Environmental Assessments commenced, contractor works completed early February – renewal options being estimated.

Local Bridge Maintenance

Local bridge maintenance was undertaken in January 2018 on the following bridges:

- Cahills Bridge – Noble Lane, Bellingen
- Nobles Bridge – Nobles Lane, Bellingen
- Tysons Bridge – Darkwood Road, Thora
- Double Creek Culverts 1 and 2 on Coramba Road, Dorrigo
- McKenzies Creek Bridge – Harness Cask Road, Dorrigo
- Bielsdown Bridge – Coramba, Dorrigo
- Peakes Bridge – Coramba Road, Dorrigo
- Wild Cattle Creek – Coramba Road, Dorrigo

2016 NDRRA Flood Event – Bridge Works

- Works continue towards THE completion of the identified 2016 Flood Damage.

Streetscape Maintenance

- Litter collection
- Gutter cleaning
- Cleaning of amenities throughout the Shire
- Continuing playground maintenance Connell Park, Bellingen
- Mowing of parks and reserves
- Mowing of road reserve from Fullers Garage, East End Bellingen to Crown Street, Bellingen
- Bi-monthly mowing of road reserve east end and west of Bellingen township
- Continuation of painting and refurbishment for street furniture
- General maintenance and mowing of cemeteries.

2015 Shire NDRRA Flood Damage

Richardsons Bridge, Thora

Richardsons Bridge works have been completed at the end of February.

Matt Fanning

Deputy General Manager

Operations